

S.NO	DISTRICT	WORK SANCTIONED		WORK STATUS BELOW 50%		WORK STATUS ABOVE 50%		WORKS COMPLETED		WORKS NOT GROUNDED		% OF WORKS COMPLETED	EXPENDITURE INCURRED	% OF EXPENDITURE INCURRED	REMARKS
		NO.OF WORKS	COST	NO.OF WORKS	COST	NO.OF WORKS	COST	NO.OF WORKS	COST	NO.OF WORKS	COST				
1	Ananthapur	62	48.28	3	1.68	1	1.42	30	7.79	28	37.39	48	10.89	23	
2	Chittoor	83	73.09	8	1.13	3	0.86	14	1.15	58	69.95	17	3.14	4	
3	Guntur	211	96.11	7	0.19	6	1.20	4	0.11	194	94.61	2	1.50	2	
4	Kadapa	32	15.65	3	0.66	1	1.00	18	3.27	10	10.72	56	4.93	32	
5	Krishna	39	61.25	1	0.56	0	0.00	4	3.25	34	57.44	10	3.81	6	
6	Kurnool	97	35.37	0	0.00	16	7.53	6	0.19	75	27.65	6	7.72	22	
7	Prakasam	174	51.91	38	2.78	3	0.10	41	1.41	92	47.62	24	4.29	8	
8	Nellore	75	48.81	5	5.55	38	5.85	3	1.44	29	35.97	4	12.84	26	
9	Srikakulam	170	229.33	4	5.82	0	0.00	22	19.24	144	204.27	13	25.06	11	
10	West Godavari	57	241.25	1	0.15	22	4.85	4	210.78	30	25.47	7	215.78	89	
11	Vishakapatnam	518	575.64	0	0	0	0	1	0.05	517	575.59	0	0.05	0	
12	E.Godavari	291	296.67	1	0.01	13	11.22	22	155.25	255	130.19	8	166.48	56	
13	Vizaynagaram	588	350.08	22	40.72	0	0	438	146.19	128	163.17	74	186.91	53	
<b>Total:</b>		<b>2397</b>	<b>2123.4</b>	<b>93</b>	<b>59.25</b>	<b>103</b>	<b>34.03</b>	<b>607</b>	<b>550.12</b>	<b>1594</b>	<b>1480.04</b>	<b>25</b>	<b>643.40</b>	<b>30</b>	

#### WORKS STATUS UPTO JUN-2017

<b>TOTAL WORKS</b>	<b>2397</b>
<b>BELOW 50% COMPLETED</b>	<b>93</b>
<b>ABOVE 50% COMPLETED</b>	<b>103</b>
<b>100% COMPLETED</b>	<b>607</b>
<b>NOT YET STARTED</b>	<b>1594</b>
<b>% WORKS COMPLETED</b>	<b>25%</b>
<b>% EXPENDITURE INCURRED</b>	<b>30%</b>